

বাংলাদেশ টেলিযোগাযোগ নিয়ন্ত্রণ কমিশন
প্রকল্প পরিচালকের কার্যালয়
বাংলাদেশ টেলিযোগাযোগ নিয়ন্ত্রণ কমিশন ভবন নির্মাণ প্রকল্প
আইইবি ভবন (৬ষ্ঠ তলা), রমনা, ঢাকা-১০০০।

স্মারক নং-১৪.৩২.০০০০.৪০০.৪৩.০২৮.১৯. ৪২২

তারিখঃ ০৬/০১/২০২২

বিষয়ঃ বাংলাদেশ টেলিযোগাযোগ নিয়ন্ত্রণ কমিশন কর্তৃক বাস্তবায়নাধীন “বাংলাদেশ টেলিযোগাযোগ নিয়ন্ত্রণ কমিশন ভবন নির্মাণ” শীর্ষক প্রকল্পের নভেম্বর-ডিসেম্বর’ ২০২১ মাসের মাসিক প্রতিবেদন IMED-05 প্রেরণ প্রসংগে।

উপর্যুক্ত বিষয়ের প্রেক্ষিতে বাংলাদেশ টেলিযোগাযোগ নিয়ন্ত্রণ কমিশন (বিটিআরসি) কর্তৃক বাস্তবায়নাধীন “বাংলাদেশ টেলিযোগাযোগ নিয়ন্ত্রণ কমিশন ভবন নির্মাণ” শীর্ষক প্রকল্পের নভেম্বর-ডিসেম্বর’ ২০২১ মাসের **Monthly Progress Report (IMED-05)** প্রতিবেদন পরবর্তী ব্যবস্থা গ্রহণের জন্য এতদসঙ্গে প্রেরণ করা হলো।

সংযুক্তিঃ বর্ণনামতে-০৬(ছয়) পাতা।


(মোঃ দেলোয়ার হোসাইন)

অতিরিক্ত সচিব

মহাপরিচালক(প্রশাসন), বিটিআরসি

ও

প্রকল্প পরিচালক

ফোনঃ ৯৫৫৪৪৭৯

সচিব

ডাক ও টেলিযোগাযোগ বিভাগ

ডাক, টেলিযোগাযোগ ও তথ্যপ্রযুক্তি মন্ত্রণালয়

বাংলাদেশ সচিবালয়, ঢাকা-১০০০।

দৃষ্টি আকর্ষণঃ যুগ্ম সচিব (পরিকল্পনা উইং), ডাক ও টেলিযোগাযোগ বিভাগ, বাংলাদেশ সচিবালয়, ঢাকা-১০০০।

সদয় অবগতির জন্য অনুলিপিঃ

১। চেয়ারম্যান মহোদয়ের একান্ত সচিব, বিটিআরসি (ইহা মহোদয়ের সদয় অবগতির জন্য)।

২। অফিস কপি।

Monthly Implementation Progress Review meeting of
ADP included Project of the year 2021-2022

IMED 05/2003 (Revised)
Monthly Progress Report

Reporting Period : 01/12/2021 to 31/12/2021 (December' 2021)

Name of the Ministry/Division/Organization

Name of the Ministry : Ministry of Posts, Telecommunications and Information Technology
Name of the Division : Posts & Telecommunications Division
Name of the Organization : Bangladesh Telecommunication Regulatory Commission (BTRC)

1. Name of the Project : Construction of Bangladesh Telecommunication Regulatory Commission Building Project

2. Objective of the Project

- To conduct all sorts of telecommunication works in a more precise and coordinated manner.
- To ensure agreeable conductive and enthusiastic office environment through ownership feeling as working in an own office premise
- To meet the upcoming continual changes and challenges with adopting the suitable technological advancement without facing any litigation

3. Implementation Period

- Original : 01 April, 2018 to 31 December, 2021
- Revised : Nil

4. Location of the Project

Division	District	Location (Upazilla/Thana)
Dhaka	Dhaka	Plot # E-5/A, Agargaon Administrative Area, Sher-e-Bangla Nagar, Dhaka

5. Source of Funding (with amount)

(In Lakh Taka)

Total	20265.28
GOB	20265.28
PA(RPA)	-

6. Estimated Cost

(In Lakh Taka)

	Total	Taka	Project Aid (RPA)	Physical (% of Total Project)
a) i. Original	20,265.18	20,265.18	-	100.00
ii. Revised	-	-	-	-
b) Cumulative Progress upto last	12,376.82	12,376.82	-	61.07
c) Current year allocation and Physical Target	5,000.00	5,000.00	-	24.67
d) Progress of current month	1.31	1.31	-	0.01
e) Progress upto the current month of the year	95.20	95.20	-	0.47
f) Fund released upto the current month	1,250.00	1,250.00	-	6.17

7. Quarterly Financial and Physical

	1st Quarter		2nd Quarter		3rd Quarter		4th Quarter	
	Financial	Physical	Financial	Physical	Financial	Physical	Financial	Physical
a) Target	1,250.00	100	1,250.00	100	1,250.00	100	1,250.00	100
b) Achievement	-	0.00%	-	0.00%	-	0.00%	-	0.00%

(Physical progress as the % of total project)

(Handwritten signature and date)
20/12/2021
+ 12/12/2021